16	Supplying and Drawing 3 core Flat PVC Shalted Submersible Pump Cable Manufactured with Electrolytic Grade Copper with Flexible copper conductor to table 3 class 5 of IS 8130-1984 and Virgen PVC insulation and Sheeated Suitable for working Voltage Upto 1100 Volts						
	Previous qty						
	NAVY LAYOUT	1	600.00			600.00	Mtrs
	KIRLOSKAR LAYOUT	1	600.00			600.00	
	MHR LAYOUT	1	600.00			600.00	
	BHUMIKA LAYOUT(GANESH TEMPLE)	1	600.00			600.00	
	NMH LAYOUT	1	550.00			550.00	
			Total Qty			2950.00	
	Measurement recorded 1 st & part E MB page No-6					2,950.00	
	Present Qty						
	Muneshwara nagara	1	550.00			520.00	
	Bagalagunte near Burial ground	1	600.00			620.00	
	Chimni hills Navy layout	1	600.00			600.00	
						1,740.00	
		Present Qty				1740.00	
		Total Qty				4690.00	
		Deduct previously Paid qty				2950.00	
		Present Qty to be paid				1740.00	
		Qty Limitted to				1650.00	

09/04/21

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
09/04/2021
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಆ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073.

Scanned by CamScanner

17	Supplying and delivery at site brand new star / Essen / Lotus / Sun shines / Adharsh / GK Controls best indigenous make combined energy meter cum control panel board unit of size 1200x600x350mm minimum mechanically strong vermin and water proof. The unit shall have two detachable doors suitable for opration on 3ph, 50 hz, 380/440 volts, AC supply with spring loaded latch, locking device with a key ribs should be provided inside the door canopy apron and louvers ventilators shall be provided the combined energy meter cum control panel board unit suitable for operation on 3ph, 50 hz, 380/440 volts AC supply shall be consists etc., complete the panel board shall be consist etc., complete the panel board shall be fabricated on single unit in the above componenets panel board for suitable pumpset with star delta staretr out door type 10hp to 15 hp						
	Previous qty						Mtrs
	NAVY LAYOUT	1				1.00	
	KIRLOSKAR LAYOUT	1				1.00	
	MHR LAYOUT	1				1.00	
	BHUMIKA LAYOUT(GANESH TEMPLE)	1				1.00	
	NMH LAYOUT	1				1.00	
			Total Qty			5.00	
	Measurement recorded 1 st & part E MB page No-6					5.00	
	Present Qty						
	Muneshwara nagara	1				1.00	
	Bagalagunte near Burial ground	1				1.00	
	Chimni hills Navy layout	1				1.00	
						3.00	
		Present Qty				3.00	
		Total Qty				8.00	
		Deduct previously Paid qty				5.00	
		Present Qty to be paid				3.00	

9/4/2024

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
Dasarahalli Sub Division
ಇ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073.

Scanned by CamScanner

18	Fabricating Supplying and mounting MS Box of 16 SWG suitable for floor/ wall mounting fully weather proof with provision for better hear description, 9Providing with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamp with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primes paint and finally finished with approved colour enamelled metal paint etc., complete box of 21600 Sq cm						
	Previous qty						Sqm
	NAVY LAYOUT	1	1100.00	20.00		22,000.00	
	KIRLOSKAR LAYOUT	1	1100.00	20.00		22,000.00	
	MHR LAYOUT	1	1100.00	20.00		22,000.00	
	BHUMIKA LAYOUT(GANESH TEMPLE)	1	1100.00	20.00		22,000.00	
	NMH LAYOUT	1	1100.00	20.00		22,000.00	
			Total Qty			**110000.00**	
	Measurement recorded 1 st & part E MB page No-7					1,10,000.00	
	Present Qty						
	Muneshwara nagara	1	1100.00	20.00		22,000.00	
	Bagalagunte near Burial ground	1	1100.00	20.00		22,000.00	
	Chimni hills Navy layout	1	1100.00	20.00		22,000.00	
						66,000.00	
		Present Qty				66000.00	
		Total Qty				176000.00	
		Deduct previously Paid qty				110000.00	
		Present Qty to be paid				66000.00	

09/04/2024

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
Bagalagunte Sub-Division
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಉ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073.

Scanned by CamScanner

19	Providing & Fixing of Clamps set and Borewell cap to the pump 9MR						
	Previous qty						No
	NAVY LAYOUT	1				1.00	
	KIRLOSKAR LAYOUT	1				1.00	
	MHR LAYOUT	1				1.00	
	BHUMIKA LAYOUT(GANESH TEMPLE)	1				1.00	
	NMH LAYOUT	1				1.00	
			Total Qty			5.00	
	Measurement recorded 1 st & part E MB page No-7					5.00	
	Present Qty						
	Muneshwara nagara	1				1.00	
	Bagalagunte near Burial ground	1				1.00	
	Chimni hills Navy layout	1				1.00	
						3.00	
	Present Qty					3.00	
	Total Qty					8.00	
	Deduct previously Paid qty					5.00	
	Present Qty to be paid					3.00	

09/04/2024

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಡಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073.

Scanned by CamScanner

20	Supplying and fixing 50mm Non Return Vavle of vertical type of approved make including cost of all materials labour HOM of equipment with all leads Complete as per Specifcation						
	Previous qty						No
	NAVY LAYOUT	1				1.00	
	KIRLOSKAR LAYOUT	1				1.00	
	MHR LAYOUT	1				1.00	
	BHUMIKA LAYOUT(GANESH TEMPLE)	1				1.00	
	NMH LAYOUT	1				1.00	
			Total Qty			5.00	
	Measurement recorded 1 st & part E MB page No-7					5.00	
	Present Qty						
	Muneshwara nagara	1				1.00	
	Bagalagunte near Burial ground	1				1.00	
	Chimni hills Navy layout	1				1.00	
						3.00	
		Present Qty				3.00	
		Total Qty				8.00	
		Deduct previously Paid qty				5.00	
		Present Qty to be paid				3.00	

09/04/2021

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
D.Dasarahalli Sub Division
ಡಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073.

Scanned by CamScanner

21	Supplying and fixing 50mm GM Gate Vavle						
	Previous qty						
	NAVY LAYOUT	1				1.00	No
	KIRLOSKAR LAYOUT	1				1.00	
	MHR LAYOUT	1				1.00	
	BHUMIKA LAYOUT(GANESH TEMPLE)	1				1.00	
	NMH LAYOUT	1				1.00	
			Total Qty			5.00	
	Measurement recorded 1 st & part E MB page No-7					5.00	
	Present Qty						
	Muneshwara nagara	1				1.00	
	Bagalagunte near Burial ground	1				1.00	
	Chimni hills Navy layout	1				1.00	
						3.00	
			Present Qty			3.00	
			Total Qty			8.00	
			Deduct previously Paid qty			5.00	
			Present Qty to be paid			3.00	

E.E. (D.D.)

09/04/2024

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
T.D.Dasarahalli-Sub Division
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಜಿ.ಕೆ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073.

Scanned by CamScanner

	Providing & Fixing of 50mm GI Short bend to motor						
	Previous qty						
	NAVY LAYOUT	1				1.00	No
	KIRLOSKAR LAYOUT	1				1.00	
	MHR LAYOUT	1				1.00	
	BHUMIKA LAYOUT(GANESH TEMPLE)	1				1.00	
	NMH LAYOUT	1				1.00	
			Total Qty			5.00	
	Measurement recorded 1 st & part E MB page No-7					5.00	
	Present Qty						
	Muneshwara nagara	1				1.00	
	Bagalagunte near Burial ground	1				1.00	
	Chimni hills Navy layout	1				1.00	
						3.00	
		Present Qty				3.00	
		Total Qty				8.00	
		Deduct previously Paid qty				5.00	
		Present Qty to be paid				3.00	

09/04/2024

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಆ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner

Supplying and fixing 50mm GI Union						
	Previous qty					No
NAVY LAYOUT	1				1.00	
KIRLOSKAR LAYOUT	1				1.00	
MHR LAYOUT	1				1.00	
BHUMIKA LAYOUT(GANESH TEMPLE)	1				1.00	
NMH LAYOUT	1				1.00	
		Total Qty			5.00	
Measurement recorded 1 st & part E MB page No-7					5.00	
Present Qty						
Muneshwara nagara	1				1.00	
Bagalagunte near Burial ground	1				1.00	
Chimni hills Navy layout	1				1.00	
					3.00	
	Present Qty				3.00	
	Total Qty				8.00	
	Deduct previously Paid qty				5.00	
	Present Qty to be paid				3.00	

09/04/24

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
T.Dasarahalli Sub Division
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರ
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner

Supplying and fixing 50mm GI Elbow

Previous qty						No
NAVY LAYOUT	1				1.00	
KIRLOSKAR LAYOUT	1				1.00	
MHR LAYOUT	1				1.00	
BHUMIKA LAYOUT(GANESH TEMPLE)	1				1.00	
NMH LAYOUT	1				1.00	
		Total Qty			5.00	
Measurement recorded 1 st & part E MB page No-8					5.00	
Present Qty						
Muneshwara nagara	1				1.00	
Bagalagunte near Burial ground	1				1.00	
Chimni hills Navy layout	1				1.00	
					3.00	
	Present Qty				3.00	
	Total Qty				8.00	
	Deduct previously Paid qty				5.00	
	Present Qty to be paid				3.00	

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
T.Dasarahalli Sub Division
ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner

Measurements continued on

Labour charges for laying 1.1 KV class UG cable when supplied by agencies in existing trenches GI pipe / stoneware pipe/ on pole as required

	Previous qty					No
NAVY LAYOUT	1	20.00			20.00	
KIRLOSKAR LAYOUT	1	20.00			20.00	
MHR LAYOUT	1	20.00			20.00	
BHUMIKA LAYOUT(GANESH TEMPLE)	1	20.00			20.00	
NIMH LAYOUT	1	20.00			20.00	
		Total Qty			100.00	
Measurement recorded 1 st & part E MB page No-9					100.00	
Present Qty						
Muneshwara nagara	1	18.00			18.00	
Bagalagunte near Burial ground	1	22.00			22.00	
Chimni hills Navy layout	1	20.00			20.00	
					60.00	
	Present Qty				60.00	
	Total Qty				160.00	
	Deduct previously Paid qty				100.00	
	Present Qty to be paid				60.00	

15/04/2024

Asst.Engineer
Bagalagunte ward 14

Asst.Executive Engineer
T.Dasarahalli Sub Division
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner

26	Erection of combined panel board and meter unit with necessary materials and labour including providing cement concrete foundation bed cont door type etc						
	Previous qty						
	NAVY LAYOUT	1					No
	KIRLOSKAR LAYOUT	1				1.00	
	MHR LAYOUT	1				1.00	
	BHUMIKA LAYOUT(GANESH TEMPLE)	1				1.00	
	NMH LAYOUT	1				1.00	
			Total Qty			1.00	
						5.00	
	Measurement recorded 1 st & part E MB page No-9					5.00	
	Present Qty						
	Muneshwara nagara	1				1.00	
	Bagalagunte near Burial ground	1				1.00	
	Chimni hills Navy layout	1				1.00	
						3.00	
		Present Qty				3.00	
		Total Qty				8.00	
		Deduct previously Paid qty				5.00	
		Present Qty to be paid				3.00	

15/04/2024

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
T.Dasarahalli Sub Division
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner

27	Supplying and fixing miniature Circuit breakers on existing MCB distribution boards using necessary fixing materials and wiring complete as required						
	Previous qty						No
	NAVY LAYOUT	1				1.00	
	KIRLOSKAR LAYOUT	1				1.00	
	MHR LAYOUT	1				1.00	
	BHUMIKA LAYOUT(GANESH TEMPLE)	1				1.00	
	NMH LAYOUT	1				1.00	
			Total Qty			5.00	
	Measurement recorded 1 st & part E MB page No-9					5.00	
	Present Qty						
	Muneshwara nagara	1				1.00	
	Bagalagunte near Burial ground	1				1.00	
	Chimni hills Navy layout	1				1.00	
						3.00	
		Present Qty				3.00	
		Total Qty				8.00	
		Deduct previously Paid qty				5.00	
		Present Qty to be paid				3.00	

15/04/2024

Asst.Engineer
Bagalagunte ward 14

Asst.Exe. Engineer
P.Basavanahalli Sub Division
ಪಿ. ಬಸವನಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಬಿ.ಬಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner

Supplying and laying of L.T.U.G Cable having aluminium conductor PVC insulated shethed galvanised steel wire/ steel tape armoured cable with PVC outer sheathing 1.1 K V class 4 crore 16 sqmm cable 9Confirming to IS 1554

Previous qty						Mtr
NAVY LAYOUT	1	10.00			10.00	
KIRLOSKAR LAYOUT	1	10.00			10.00	
MHR LAYOUT	1	10.00			10.00	
BHUMIKA LAYOUT(GANESH TEMPLE)	1	10.00			10.00	
NMH LAYOUT	1	10.00			10.00	
		Total Qty			50.00	
Measurement recorded 1 st & part E MB page No-9					50.00	
Present Qty						
Muneshwara nagara	1	10.00			10.00	
Bagalagunte near Burial ground	1	10.00			10.00	
Chimni hills Navy layout	1	10.00			10.00	
					30.00	
	Present Qty				30.00	
	Total Qty				80.00	
	Deduct previously Paid qty				50.00	
	Present Qty to be paid				30.00	

15/04/24

Asst.Engineer
Bagalagunte ward 14

15/04/24

Asst.Exe.Engineer
T.Dasarahalli Sub Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073.

Scanned by CamScanner

Digging of trench of 0.6m deep x 0.5m wide refilling the trench to the required level and consolidating etc						
Previous qty						Mtr
NAVY LAYOUT	1	20.00			20.00	
KIRLOSKAR LAYOUT	1	20.00			20.00	
MHR LAYOUT	1	20.00			20.00	
BHUMIKA LAYOUT(GANESH TEMPLE)	1	20.00			20.00	
NMH LAYOUT	1	20.00			20.00	
		Total Qty			100.00	
Measurement recorded 1 st & part E MB page No-9					100.00	
Present Qty						
Muneshwara nagara	1	15.00			15.00	
Bagalagunte near Burial ground	1	20.00			20.00	
Chimnl hills Navy layout	1	18.00			18.00	
					53.00	
	Present Qty				53.00	
	Total Qty				153.00	
	Deduct previously Paid qty				100.00	
	Present Qty to be paid				53.00	

15/04/24

Asst.Engineer
Bagalagunte ward 14

Asst.Exe.Engineer
T.Dasarahalli Sub Division
ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner